


2020 Water Treatment Plant Projects Update

Vaughn Fleischbein Nathan Stites




Water Treatment Plant Project Overview












- Current pretreatment system includes a conventional flocculation/sedimentation basin (Basin No.5) and two Actiflo Basins operating in parallel
- ➤ Basin No.5 is designed to handle 15 million gallons a day (mgd)
- Actiflo Basins are rated for 20 mgd
- ➤ If any one of the three pretreatment trains is down, the plant cannot meet the rated water treatment plant capacity of 50 mgd







Basin No.5 Work Highlights:

- Inlet pipe modifications to improve flow
- > Installation of a new plate settler system allowing an increase in process velocity & flow
- > Structural modifications to support the new plate settler system
- > Sluice gate modifications to improve flow
- > Capacity will increase from 15 mgd to 25 mgd










Actiflo Work Highlights:

- Addition of tie-downs for existing lamella tube settlers in each Actiflo basin to improve flow and reliability
- > Capacity will increase from 20 mgd to 25 mgd for each Actiflo train










- ➤ Execute construction contract agreement with the lowest responsive bidder
- > Begin construction on Actiflo improvements this winter until April 30th
- ➤ Begin Basin No.5 improvements next winter, starting October 1st, 2020



WTP Redundancy & Reliability Project – Polymer System Improvements



- ➤ A Water Treatment Plant Optimization Study was performed in 2016 to address any deficiencies
- ➤ The existing polymer system was recommended for upgrade to increase the redundancy & reliability of the polymer feed system since it is considered critical infrastructure
- Existing system had no redundancy which created a single point of failure to the entire pretreatment system
- ➤ Improvements will also resize the system to adequately handle future plant pretreatment requirements




WTP Redundancy & Reliability Project – Polymer System Improvements




Polymer System Improvements Highlights:

- ➤ Installation of new, dry-polymer feed equipment (bulk bag loader)
- > Installation of new polymer mixing and aging tanks
- Installation of associated system piping, structural modifications, and electrical and control equipment





WTP Redundancy & Reliability Project – Polymer System Improvements




- Finish construction and final punch list items, expected late October to Early November
- > Finalize and start-up system for full time, continuous use




Folsom Plan Area Transmission Pipeline and Pump Station Project



- ➤ A transmission main and booster pump station is required in order to serve the Folsom Plan Area (FPA)
- ➤ Design of the pipeline and pump station is currently at the 60% design level
 - Pump Station and Electrical will be enclosed in a building to minimize noise and visual impacts
 - Building placed at the low point behind berm in order to minimize visual impacts



Folsom Plan Area Transmission Pipeline and Pump Station Project



- > Complete 90% and 100% plans and specifications
- > Estimated design completion date: Winter 2020
- Engage the land-owners and contractor to construct the pipeline and booster pump station
- > Estimate construction date: Summer 2021 or Spring 2022 (TBD)




WTP Recycled Water Project



- Currently the City can only backwash 4% of the WTP design capacity due to pump and pipeline restrictions
- The EPA allows water agencies to recycle up to 10% of the WTP design capacity (50 mgd), which is used to backwash filtration units
- > Design:
 - Replace/upgrade RBW Pumps to achieve
 10% allowable backwash
 - Install a secondary inlet to the recycled water basin to allow cleaning one side of the basin at a time and increase operational flexibility



WTP Recycled Water Project



- ➤ Develop a scope and fee schedule with the selected design firm and draft 100% plans and specifications.
- > Publicly bid the project and begin construction




2020-21 Water Treatment Plant Anticipated Project Schedule



K			24			1			製							-
The second of	WTP DESIGN & CONSTRUCTION SCHEDULE (2020-21)															
1	PROJECT	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	200		
	WTP PRETREATMENT SYSTEM IMPROVEMENT PROJECT	,										I IS ONLY ALLOWED ONTINUE INTO 202				
	WTP REDUNDANCY & RELIABILITY PROJECT – POLYMER SYSTEM IMPROVEMENTS															
	FOLSOM PLAN AREA TRANSMISSION PIPELINE AND PUMP STATION PROJECT						PLANS ARE WILL LIKELY	CURRENTLY AT TY NOT BEGIN UN	THE 60% DESIGN	LEVEL. THIS IS A DEMAND IN THE	DEVELOPER PRO	ROJECT AND CONS' AREA INCREASES.	STRUCTION 5.			
AY C	WTP RECYCLED WATER PROJECT										I					
	= CONSTRUCTION		NOT	E: TYPICAL ALLO	OWABLE WORKIN	IG HOURS FOR C	CONSTRUCTION PP	ROJECTS AT THE	: WATER TREATM	JENT PLANT ARE	: 7:30 A.M. TO 3:	:30 P.M.				
	= DESIGN															
一事	The same of the sa			1					3					- T		
	THE PARTY OF THE P			-				3								
					W.	-										F
中其本	人等學士				4				200	79		1			-	W Page 1

2020-21 Water Treatment Plant Projects





For project specific questions regarding the Pre-Treatment System Improvement Project or the WTP Redundancy & Reliability Project, please contact:

Nathan Stites

nstites@folsom.ca.us

916-461-6167

For project specific questions regarding the FPA Transmission Pipeline & Pump Station Project or the WTP Backwash & Recycled Water Project, please contact:

Vaughn Fleischbein

vfleischbein@folsom.ca.us

916-461-6165